

# ATTACHMENT C

## ACM Report

1 page

**F A A - Asbestos & Lead Survey Inventory** [awp040cfweb-1](#)

Apr 25, 2012

[Home](#) | [Asbestos](#) | [Lead](#) | [Feedback](#) | [Administrator Login](#)**Asbestos Containing Material (ACM) Report****Facility Information**

<b>District</b>	Honolulu Control Facility (HCF)	<b>Location and Construction Year</b>
<b>Facility ID</b>	TUT	<b>City :</b> Tafuna
<b>Facility Type</b>	VOR	<b>Construction Year :</b> 1963

**Report Information**

Title	Year	ACM?	Notes
ASI, Lead-Containing Coatings Survey Inventory, and Lead in Drinking Water	1996	Yes	2 copies
Latest Reinspection Date : Jul-30-07    Inspector : Mike Yim			

**All ACM Result(s)**

Room Location	Material Description	ACM Type	Sample Loc	Total Asb.
Closet	non-friable drywall joint compound (damaged)	chrysotile	Miscellaneous	no data
Equipment Room	496 sq ft of non-friable 9"x9" tan floor tile & assoc. mastic (under 1'x1' white floor tile)	chrysotile	Floor	1.0 - 5.0
Exterior	120 sq ft of non-friable corrugated panels on transformer shed roof	chrysotile	Roof	15.0 - 20.0
Storage Room	non-friable baseboard mastic (no baseboard)	chrysotile	Wall	15.0 - 20.0

Asbestos &amp; Lead Survey Inventory version 2.0